COMPLETION REPORT

1	Name of the work	Improvements to roads and CC drains at 2nd A Cross Havanoor Layout in ward No. 14, Bagalagunte.
2	Sanctioned Estimate No. & Date	EE|DD|TS|442|2017-18 21-12-17
3	Head of Account which is chargeable	P.3329
4	Instrument Order NO. & Date	EE|DD|WO|363|2017-18 26-03-2018
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	- 90 days -
b	Delay in Exculpation of Work	—
7	Measurement recorded in	620/2017-18
8	Check Measurement of the Asst	61908 TO 61913
9	Name of the office/official in charge of the work	Bagalagunte Sub-Division
10	a) Asst. Eng/junior Eng	D. S. Manjunath
	b) Asst. Exe Engineer	Shivakumar Vadeyr

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20-00 Lakhs	19,98,350-00	-	1650-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER.
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.